

9.36. PROGRESS REPORT ON WORKING OF RSETIs AS AT DECEMBER 2014

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	(1) Work entrusted to CPWD, Poonkulam, Trivandrum (2) Permission from Forest Dept., to cut the trees standing on the site, has been obtained. We have forwarded the sanction to Poverty Alleviation Department to initiate action for cutting the trees and the matter in progress (3) MOU to be entered with CPWD for building construction has been forwarded to Central Office for vetting with a request to release the funds so that we may go ahead with signing of MOU.	Rs. 39.36 lakhs released so far towards construction of permanent premises
2	Kollam	Syndicate Bank	27.01.2004	22 cents of land identified for setting up RSETI. The place was erstwhile functioning as Anchalumoodu Block. Commissioner of Rural Development has submitted their recommendation to Govt. order.	Rs. 1 crore released. First Instalment of Rs. 50 lakhs availed on 11.09.2009
3	Pathanamthitta	SBT	31.12.2009	Land with building allotted on 09.12.2013. To be got vacated. Being taken up with District Administration	Availed at HO
4	Alappuzha	SBT	21.03.2010	50cents allotted and demarked at Aryad Block Panchayat. Building Permit from Mannancherry Panchayath obtained on 11/06/12. Proceedings started for construction of the Building. Construction work entrusted with CENTRAL PUBLIC WORKS DEPARMENT (CPWD) and first instal-ment Rs. 29,58,833 /- DD dt. 20.12.13 handed over to Executive Engineer CPWD on 23/12/13. Soil test conducted.Trees cutting over and ground is ready for construction. Subsequently, as per the letter dated 08.10.2014 received from Supg. Engineer CPWD, the actual cost of work as per detailed estimate is Rs.1,06,75,075/- which is more than 10% of Rs 88.76 lakhs already accorded. Head Office (AGM Premises) replied on 14/10/2014 to keep the construction as a 'load bearing' structure as already discussed during finalisation of lay out plan so as to bring the estimated cost within the sanction already granted.	Rs. 50 lakhs
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them.	Rs. 50 lakhs on 11.09.2009
6	Idukki	Union Bank of India	10.10.2008	An alternate site has been found out at Kolani near Thodupuzha and the Thodupuzha Block panchayat has passed a resolution acceding to our request. A tripartite MoU needs to be signed, which will be accomplished shortly.	Rs. 48.95 lakhs credited to account on 30.07.2010. Amount not yet availed
7	Emakulam	Union Bank of India	02.10.2004	Revised 'MOU' executed for 50 cents of land as per Govt. guidelines on 10.02.2012. Building Plan submitted to Mazhuvannoor Grama Panchayath on 12.09.2013 was approved on 07.10.2013. Started construction works	1st instalment of Rs. 50 lakhs less TDS = Rs.48.95 lakhs received on 11.09.2009
8	Thrissur	Canara Bank	27.02.2009	Land allotted, Construction RCC work completed	Rs. 1 crore Not yet received
9	Palakkad	Canara Bank	23.03.2010	A meeting with Additional Rural Development Commissioner, Trivandrum took place on 11.12.14. The GO is to issued from LSG Department. Parli Grama Panchayath has given its willingness and documents to LSG Dept. Govt of Kerala .	Not availed.
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building nearing completion.	Rs. 29.37 lakhs availed on 29.07.2009
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	Not availed.
12	Wayanad	SBT	05.04.2005	Building completed and functioning in the new building from 01.02.2011 onwards	Rs. 291.55 lakhs sanctioned by MORD, GOI for 3 institutes viz. RUDSETI Nelmangala, Kannapuram and Gaziabad. Out of which a portion of made available.
13	Kannur	Syndicate Bank	07.12.1985	Building completed and functioning in the new building from 01.02.2011 onwards	Rs. 291.55 lakhs sanctioned by MORD, GOI for 3 institutes viz. RUDSETI Nelmangala, Kannapuram and Gaziabad. Out of which a portion of made available.
14	Kasaragod	Andhra Bank	18.05.2003	We have 1.5 acres of land owned by us in Bellikoth Village, and plans and Estimate for the Additional constructions are under preparation. The Existing building of our own measuring around 7500 Square feet is equipped to conduct classes for the majority of the courses.	Rs 50.00 lakhs in 2010

