

8.38. PROGRESS REPORT ON WORKING OF RSETIs AS AT SEPTEMBER 2016

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	(1) Request for corporation permit submitted after clarifying objections raised by them (2) Revised estimate submitted to Central Office of IOB for approval.	Rs. 39.36 lakhs released so far towards construction of permanent premises
2	Kollam	Syndicate Bank	27.01.2004	Commissioner of RD has recommended to LSGD for issuing orders to allot 1 acre of land at ETC campus Kottarakkara	Rs. 1 crore released. First Instalment of Rs. 50 lakhs availed on 11.09.2009
3	Pathanamthitta	SBT	31.12.2009	Land with building allotted on 09.12.2013. Block Panchayath, Pandalam obtained stay order from High Court from getting possession. To be got vacated. Taken up with District Administration also.	Availed at HO
4	Alappuzha	SBT	21.03.2010	50cents of land allotted and demarked at Aryad Block Panchayath office compound. Soil test conducted. Trees cut-ting over and ground is ready for construction. As per communication received from SBT Head Office, the Ru-ral Development Trust has taken decision to construct the buildings for SBTRSETIs and to request the Bank to allot the amount required over and above the grant received from MoRD. The Trust has submitted the request to the Bank and the Bank has agreed in principle to allocate CSR fund for the construction from time to time. The process for construction of the RSETI buildings will be started without further delay and the same will be completed at the earliest.	Not received
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them.	Rs. 50 lakhs on 11.09.2009
6	Idukki	Union Bank of India	10.10.2008	Tender has been floated. Contract has been awarded; Block Panchayat authority obstructing construction of RSETI	Rs. 50 lakhs credited to account on 30.07.2010. Amount not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Revised 'MOU' executed for 50 cents of land as per Govt. guidelines on 10.02.2012. Building Plan submitted to Mazhuvannoor Grama Panchayath on 12.09.2013 was approved on 07.10.2013. Construction nearing completion.	1st instalment of Rs. 50 lakhs less TDS = Rs.48.95 lakhs received on 11.09.2009
8	Thrissur	Canara Bank	27.02.2009	Building completed & awaiting for Inauguration	Rs. 1 crore availed on 04.06.2011
9	Palakkad	Canara Bank	23.03.2010	Land identified and willingness given by Parli Grama Panchayath. The concerned file is now with Revenue Department. SLBC and SPC are following up in this regard	Not availed.
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building work completed	Rs. 29.37 lakhs availed on 29.07.2009
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	Not availed.
12	Wayanad	SBT	05.04.2005	Land is allotted and felling of trees is over.	Rs. 10 lakhs during October 2009. Rs. 40 lakhs during April 2011.
13	Kannur	Syndicate Bank	07.12.1985	Construction of Building completed and functioning in the new premises with effect from 01.02.2011 onwards	Rs. 97.18 lakhs
14	Kasaragod	Andhra Bank	18.05.2003	We have 1.5 acres of land owned by us in Bellikoth Village, and plans and Estimate for the Additional constructions are under preparation. The Existing building of our own measuring around 7500 Square feet is equipped to conduct classes for the majority of the courses.	Rs 50.00 lakhs in 2010