

10.40. PROGRESS REPORT ON WORKING OF RSETIs IN THE STATE AS AT JUNE 2012

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	1. Official Demarcation of the Plot by Taluk Office, Trivandrum completed. Authenticated copy to be received. 2. Plan prepared by the Chartered Architect. Plan Approved in LAC. Work entrusted to CPWD, Poonkulam, Trivandrum 3. There is a wide gap in estimate of construction. Adhering to the minimum Standards of infrastructure prescribed by Government of India, for 8000 Sq ft, estimated cost comes to Rs. 325.40 lakhs against Government grant of Rs 100 lakhs. The aspect of bridging this gap is receiving attention at the sponsor Banks (IOB) Corporate Office.	Rs. 39.36 lakhs released so far towards construction of permanent premises
2	Kollam	Syndicate Bank	27.01.2004	22 cents of land was identified for setting up RSETI. The place was erstwhile functioning as Anchalumoodu Block Office. The Commissioner for Rural Development has submitted their recommendations to Government. Waiting for the Government Order.	Rs. 1 crore. Released First Instalment of Rs. 50 lakhs on 11.09.2009
3	Pathanamthitta	SBT	31.12.2009	Land allotted on 28.03.2012	Availed at HO - Rs. 50 lakhs
4	Alappuzha	SBT	21.03.2010	50 cents allotted and demarked at Aryad Block Panchayat. Building Permit from Mannancherry Panchayath obtained on 11.06.12. Proceedings started for construction.	Rs. 50 lakhs
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department.	Rs. 50 lakhs on 11.09.2009
6	Idukki	Union Bank of India	10.10.2008	The land allotted has been demarcated and the MOU has been signed on 10.02.2012 at the chamber of the Commissioner for Rural Development, Trivandrum along with the Secretary District Panchayat and Deputy General Manager, Union Bank of India. The papers have been forwarded to Higher officials for further action in this matter	Rs. 48.95 lakhs credited to account on 30.07.2010. Amount not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Revised MoU executed for 50 cents of land as per Government guidelines. Bank on 10.02.2012	1st instalment of Rs. 50 lakhs less TDS = Rs.48.95 lakhs received on 08.02.2010.

10.40. PROGRESS REPORT ON WORKING OF RSETIs IN THE STATE AS AT JUNE 2012

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
8	Thrissur	Canara Bank	27.02.2009	MOU has been executed on 26.02.2011. 50 cents of land has been demarcated and possession is handed over to the Institute. Process of short listing of Architect has been initiated and one of them selected. The Building Plan & Estimate are submitted to HO for approval .	Rs. 50 lakhs
9	Palakkad	Canara Bank	23.03.2010	Land identified but not yet allotted	Not availed.
10	Malappuram	Canara Bank	1992	Building plan and estimate already submitted to Controlling Office and awaiting sanction.	Rs. 29.37 lakhs availed on 29.07.2009
11	Kozhikkode	Canara Bank	24.03.2010	Land not yet allotted.	Not availed.
12	Wayanad	SBT	05.04.2005	Construction of building yet to commence pending approval by Commissioner for Rural Development, Trivandrum regarding the access to the site, apart from cutting of trees planted by Social Forestry Department, Kalpetta.	Rs. 10 lakhs during October 2009. Rs. 40 lakhs during April 2011.
13	Kannur	Syndicate Bank	07.12.1985	Building completed and functioning in the new building from 01.02.2011 onwards	Rs. 291.55 lakhs sanctioned by MORD, Government of India for 3 institutes viz. RUDSETI Nelmangala, Kannapuram and Gaziabad. Out of which a portion of made
14	Kasaragod	Andhra Bank	18.05.2003	Plan received from NIRD, Hyderabad and the same is submitted to the contractor (District Nirmithi Kendra, Kasaragod) for the plan suitable to existing land and building.	Rs.48,95,000/- availed during March 2010

10.41. RSETI - TRAINING PROGRAMMES CONDUCTED DURING 2012-13 AS AT JUNE 2012

Sl. No.	District	No. of programs	No. of Beneficiaries	Of which				No. of Beneficiaries settled	No. of Beneficiaries who availed loan (Rs. in lakhs)
				SC	ST	Women	BPL		
1	Trivandrum	4	113	17	0	101	56	108	0.00
2	Kollam	6	184	13	1	184	179	152	90.00
3	Pathanamthitta	5	120	15	3	113	47	27	0.00
4	Alappuzha	4	130	14	3	130	98	51	25.30
5	Kottayam	3	82	8	2	63	37	82	0.00
6	Idukki	3	57	6	0	46	22	57	0.00
7	Ernakulam	1	22	22	0	22	22	22	0.00
8	Thrissur	5	198	26	2	198	84	161	6.00
9	Palakkad	6	144	13	0	141	39	30	5.80
10	Malappuram	4	106	11	0	55	5	86	95.18
11	Kozhikkode	6	215	20	0	180	35	135	5.75
12	Wayanad	5	163	31	13	154	115	8	0.00
13	Kannur	6	186	3	1	143	50	9	12.50
14	Kasaragod	3	67	1	3	67	0	19	2.50
Total		61	1787	200	28	1597	789	947	243.03