

7.35. PROGRESS REPORT ON WORKING OF RSETIs AS AT MARCH 2015

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	(1) Construction envisaged through CPWD, Poonkulam, Trivandrum (2) Poverty Alleviation Unit under RDD had auctioned and felled the trees (3) By the time CO, IOB approved draft of MOU to be entered with CPWD for building construction, CPWD had intimated cost escalation in the original estimate. Now CPWD being requested to provide revised estimate for forwarding to Central Office of IOB.	Rs. 39.36 lakhs released so far towards construction of permanent premises
2	Kollam	Syndicate Bank	27.01.2004	22 cents of land identified for setting up RSETI. The place was erstwhile functioning as Anchalumoodu Block. Commissioner of Rural Development has submitted their recommendation to Govt. order.	Rs. 1 crore released. First Instalment of Rs. 50 lakhs availed on 11.09.2009
3	Pathanamthitta	SBT	31.12.2009	Land with building allotted on 09.12.2013. To be got vacated. Being taken up with District Administration	Availed at HO
4	Alappuzha	SBT	21.03.2010	50cents allotted and demarked at Aryad Block Panchayat. Building Permit from Mannancherry Panchayath obtained on 11/06/12 . Proceedings started for construction of the Building. Construction work entrusted with CENTRAL PUBLIC WORKS DEPARTMENT (CPWD) and first instalment Rs. 29,58,833 /- DD dt. 20.12.13 handed over to Executive Engineer CPWD on 23/12/13.. Soil test conducted. .Trees cutting over and ground is ready for construction. CPWD estimate preparation is under process . for construction tender.	Rs. 50 lakhs
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them.	Rs. 50 lakhs on 11.09.2009
6	Idukki	Union Bank of India	10.10.2008	An alternate site has been found out at Kolani near Thodupuzha and the Government order issued for that	Rs. 48.95 lakhs credited to account on 30.07.2010. Amount not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Revised 'MOU' executed for 50 cents of land as per Govt. guidelines on 10.02.2012. Building Plan submitted to Mazhuvannoor Grama Panchayath on 12.09.2013 was approved on 07.10.2013. Started construction works	1st instalment of Rs. 50 lakhs less TDS = Rs.48.95 lakhs received on 11.09.2009
8	Thrissur	Canara Bank	27.02.2009	Construction work completed	Rs. 1 crore Not yet received
9	Palakkad	Canara Bank	23.03.2010	Land identified and willingness given by Parli Grama Panchayath. The concerned file is now with Revenue Department. SLBC and SPC is following up in this regard.	Not availed.
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building work completed.	Rs. 29.37 lakhs availed on 29.07.2009
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	Not availed.
12	Wayanad	SBT	05.04.2005	Construction of building to commence. Cutting of trees over and the latest updates informed to MoRD	Rs. 10 lakhs during October 2009. Rs. 40 lakhs during April 2011.
13	Kannur	Syndicate Bank	07.12.1985	Building completed and functioning in the new building from 01.02.2011 onwards	Rs. 291.55 lakhs sanctioned by MORD, GOI for 3 institutes viz. RUDSETI Nelmangala, Kannapuram and Gaziabad. Out of which a portion of made available.
14	Kasaragod	Andhra Bank	18.05.2003	We have 1.5 acres of land owned by us in Bellikoth Village, and plans and Estimate for the Additional constructions are under preparation. The Existing building of our own measuring around 7500 Square feet is equipped to conduct classes for the majority of the courses.	Rs 50.00 lakhs in 2010

