

7.39. PROGRESS REPORT ON WORKING OF RSETIs AS AT MARCH 2017

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	(1) Request for corporation permit submitted after clarifying objections raised by them (2) Revised estimate submitted to Central Office of IOB for approval.	Rs. 39.36 lakhs released so far towards construction of permanent premises
2	Kollam	Syndicate Bank	27.01.2004	65 cents of land demarcated at the ETC campus, Kottarakkara. Final order of allotment is awaited from the Government	Rs. 1 crore released. First Instalment of Rs. 50 lakhs availed on 11.09.2009
3	Pathanamthitta	SBT	31.12.2009	New proposal for allotment of land from Elanthoor Block Panchayath	Availed at HO
4	Alappuzha	SBT	21.03.2010	50cents of land allotted and demarked at Aryad Block Panchayath office compound. Soil test conducted. Trees cutting over and ground is ready for construction. As per communication received from SBT Head Office, the Rural Development Trust has taken decision to construct the buildings for SBTRSETIs and to request the Bank to allot the amount required over and above the grant received from MoRD. The Trust has submitted the request to the Bank and the Bank has agreed in principle to allocate CSR fund for the construction from time to time. CPWD is requested to prepare the plan and estimate and the Architect and CPWD officials jointly visited the site for preparatory works on 29.12.2016. Gneral Manager BS & RB inspected the site and approved the plan.	Not received. Infrastructure grant Rs.50 lakhs received in 2010.
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them.	Rs. 50 lakhs on 11.09.2009
6	Idukki	Union Bank of India	10.10.2008	Tender has been floated. Contract has been awarded; Block Panchayat authority obstructing construction of RSETI	Rs. 50 lakhs credited to account on 30.07.2010. Amount not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Revised 'MOU' executed for 50 cents of land as per Govt. guidelines on 10.02.2012. Building Plan submitted to Mazhuvannoor Grama Panchayath on 12.09.2013 was approved on 07.10.2013. Construction nearing completion.	1st instalment of Rs. 50 lakhs less TDS = Rs.48.95 lakhs received on 11.09.2009
8	Thrissur	Canara Bank	27.02.2009	Building completed & awaiting for Inauguration	Rs. 1 crore availed on 04.06.2011
9	Palakkad	Canara Bank	23.03.2010	Land identified and willingness given by Parli Grama Panchayath. The concerned file is now with Revenue Department. SLBC and SPC is following up in this regard.	Not availed.
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building work completed	Rs. 29.37 lakhs availed on 29.07.2009
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	Not availed.
12	Wayanad	SBT	05.04.2005	Construction of Building completed and functioning in the new premises with effect from 01.02.2011 onwards	Rs. 97.18 lakhs
13	Kannur	Syndicate Bank	07.12.1985	Construction of Building completed and functioning in the new premises with effect from 01.02.2011 onwards	Rs. 97.18 lakhs
14	Kasaragod	Andhra Bank	18.05.2003	1.5 acres of land owned In Bellikoth Village, and plans and Estimate for the Additional constructions are under preparation. The Existing building of our own measuring around 7500 Square feet is equipped to conduct classes for the majority of the courses.	Rs 50.00 lakhs in 2010