

8.36. PROGRESS REPORT ON WORKING OF RSETIs AS AT JUNE 2018

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	. Land allotted by state Govt. Possession taken for the plot. Request for corporation permit submitted. Corporation raised objections regarding width of approach road. Still pending with Corporation of Trivandrum	Yes . Rs.5000000/- on 2013
2	Kollam	Syndicate Bank	27.01.2004	65 cents of land at ETC campus Kottarakkara allotted.compound wall completed.building plan is in process	Yes, 1 croresanctioned. 1 st installment of Rs. 50 lakh availed
3	Pathanamthitta	SBI	31.12.2009	New proposal for allotment of land from Elanthoor Block Panchayath. Land inspected by officials from bank, LDM, RSETI Director and CPWD Chief Engineer. Survey of the land conducted. Pprocedures for signing MoU with Rural Development Departmentas on progress	Yes. Availed at Head Office
4	Alappuzha	SBI	21.03.2010	50 cents of land allotted and demarked at Aryad Block Panchayath office compound. Soil test conducted. Trees cutting over and ground is ready for construction. Meanwhile Head Office received a letter from Veterinary hospital Mannancherry raising a dispute on the land allotted.Honourable District Collector arranged convening of a meeting of the concerned Departments through PD,PAU and the consensus reached in the presence of Block Panchayath president to set apart 6 meters of land from the foundation of the Veterinary hospital on the southern side and 1 meter of land on the western side for their future requirement and convenience and to enable construction of RSETI premises. It is learned that Rural Development Commissioner, Government of Kerala conveyed to SBI LHO regarding the solving of the dispute regarding land allocation .Since the cost of construction of the building is approximately more than 3 crores per RSETI approximately,matter has been taken up with Corporate Centre , Mumbai for their approval .Copy of their communication dated 02.01.2018 is obtained from LHO and kept on record	Not received. Infra structures grant Rs.50, 00,000/- received in 2010.
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them. .	Yes
6	Idukki	Union Bank of India	10.10.2008	New plot has been offered by the Nedumkandam Block Panchayat and the same was visited by the Rural Development Commissioner, State Director of RSETI, Asst General Manager of Union Bank (Kottayam Region), LDM and the Architect. Contours were marked. No further steps were taken forward	Yes.Rs.50,00,000/- credited to our A/c on 30.07.2010. Not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Building Construction over.inaguration done 05.05.2018	Yes. October 2009
8	Thrissur	Canara Bank	27.02.2009	Building completed	1 Crore 04/06/2011
9	Palakkad	Canara Bank	23.03.2010	Land identified and willingness given by Kuzhalmannam Grama Panchayath and awaiting for further development.	No
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building work completed	
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	No
12	Wayanad	SBI	05.04.2005	Land is allotted but approach road is not ready for construction	Rs 10 L In Oct.2009, Rs 40 L in April 2011
13	Kannur	Syndicate Bank	07.12.1985	Construction of Building completed and we are functioning in new premises with effect from 01.02.2011	Yes Rs. 97.18 lakhs
14	Kasaragod	Andhra Bank	18.05.2003	We have 1.5 acres of land owned by us in Ajanoor panchayath and we plan for the construction of the first floor including dormitory , computer lab, li-brary room etc .We are conducting majority of the courses at the existing building measuring around 7500 square feet.	