

7.38. PROGRESS REPORT ON WORKING OF RSETIs AS AT MARCH 2016

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	(1) Request for corporation permit submitted after clarifying objections raised by them. (2) Revised estimate submitted to Central Office of IOB for approval.	Rs. 39.36 lakhs released so far towards construction of permanent premises
2	Kollam	Syndicate Bank	27.01.2004	Govt. has declined to allot the land to the institute as the identified land is earmarked for some other purpose. New land is to be identified	Rs. 1 crore sanctioned. First Instalment of Rs. 50 lakhs availed on 11.09.2009
3	Pathanamthitta	SBT	31.12.2009	Land with building allotted on 09.12.2013. To be got vacated. Being taken up with District Administration	Availed at HO
4	Alappuzha	SBT	21.03.2010	50cents of land allotted and demarked at Aryad Block Panchayat. Building Permit from Mannancherry Panchayath obtained on 11.06.12. Proceedings started for construction of the Building. Construction work entrusted with CENTRAL PUBLIC WORKS DEPARTMENT (CPWD) and first instalment Rs. 29,58,833/- DD dated 20.12.13 handed over to Executive Engineer CPWD on 23.12.13. Soil test conducted. Trees cutting over and ground is ready for construction. Subsequently, as per the letter dated 08.10.2014 received from Supp. Engineer CPWD, the actual cost of work as per detailed estimate is Rs.1,06,75,075/- which is more than 10% of Rs 88.76 lakhs already accorded. Head Office (AGM Premises) replied on 14.10.2014 to keep the construction as a 'load bearing' structure as already discussed during finalisation of lay out plan so as to bring the estimated cost within the sanction already granted. As per instructions received from	Not availed.
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them.	Rs. 50 lakhs on 11.09.2009
6	Idukki	Union Bank of India	10.10.2008	Tender has been floated and bids invited for the construction of RSETI	Rs. 50 lakhs credited to account on 30.07.2010. Amount not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Revised 'MOU' executed for 50 cents of land as per Govt. guidelines on 10.02.2012. Building Plan submitted to Mazhuvannoor Grama Panchayath on 12.09.2013 was approved on 07.10.2013. Construction nearing completion.	1st instalment of Rs. 50 lakhs less TDS = Rs.48.95 lakhs received on 11.09.2009
8	Thrissur	Canara Bank	27.02.2009	Construction work completed	Rs. 1 crore
9	Palakkad	Canara Bank	23.03.2010	Land identified and willingness given by Parli Grama Panchayath. The concerned file is now with Revenue Department. DPAU Palakkad, Lead Bank, SLBC and S P C is following up in this regard.	Not availed.
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building work completed	Rs. 29.37 lakhs availed on 29.07.2009
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	Not availed.
12	Wayanad	SBT	05.04.2005	Land is allotted and felling of trees is over	Rs. 10 lakhs during October 2009. Rs. 40 lakhs during April 2011.
13	Kannur	Syndicate Bank	07.12.1985	Construction of Building completed and is functioning in new premises with effect from 01.02.2011.	Rs. 291.55 lakhs sanctioned by MORD, GOI for 3 institutes viz. RUDSETI Nelmangala, Kannapuram and Gaziabad. Out of which a portion of made available.
14	Kasaragod	Andhra Bank	18.05.2003	We have 1.5 acres of land owned by us in Bellikoth Village, and plans and Estimate for the Additional constructions are under preparation. The Existing building of our own measuring around 7500 Square feet is equipped to conduct classes for the majority of the courses.	Rs 50.00 lacs in 2010