

10.35. PROGRESS REPORT ON WORKING OF RSETIs AS AT SEPTEMBER 2020

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	Land allotted by state Govt. Possession taken for the plot. Request for corporation permit submitted. Corporation raised objections regarding width of approach road. Still pending with Corporation of Trivandrum.	Not Mentioned
2	Kollam	Syndicate Bank	27.01.2004	65 cents of land at ETC campus Kottarakkara allotted. compound wall completed. Building plan approved by Kottarakkara Municipality. Estimate submitted for approval from competent authority.	Yes, 1 crore sanctioned. 1st installment of Rs. 50 lakh availed
3	Pathanamthitta	SBI	31.12.2009	Land identified at Elanthoor is having problem of ownership right to Block panchayath a joined inspection of land was done by government and bank officials on 08/09/2020. But we have 34.20 area of land available in survey number 43/1 pandalam village of erstwhile Block panchayath MOU was signed for establishing RSETI on 07/04/2014. At present Gram Nyalaya & CDS and dairy department are funding there.	Yes. Availed at Head Office
4	Alappuzha	SBI	21.03.2010	50 cents of land has been allotted by LSGD Dept. No. GO(RT No. 3088/2010 dated 20/09/2010 & 2776/2009) and demarked at Aryad Block Panchayath office compound. Rs. 48.95 lakhs has been received on 01/06/2010 out of the 1 crore allotted by MoRD for construction of RSETI building. The construction cost estimated by CPWD in 2016 for 8000 sq.ft. building was approximately 3 crores. Communication has been sent from our Corporate Centre to MoRD for revising the fund allocation from 1 crore. Discussions regarding construction is going on at our Corporate Office.	Not received infrastructure grant Rs 50,00,000 received in 2010
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them.	Yes
6	Idukki	Union Bank of India	10.10.2008	We have submitted relevant papers to the Block Panchayat Authorities. Tahasildar, Udumbanchola submitted No Objection certificate to District Collector. Land allotment is in pending.	Yes. Rs. 50,00,000/- credited to our A/c on 30.07.2010. Not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Building Construction over. Inauguration done 05.05.2018	Yes. October 2009
8	Thrissur	Canara Bank	27.02.2009	Building completed	1 Crore 04/06/2011
9	Palakkad	Canara Bank	23.03.2010	Land identified at Kuzhalmannam Block Panchayath and the Board Meeting of Block Panchayath has approved to hand over 50 cents of Lands to Construct RSETI Building. The Block Panchayath has submitted the proposal to LSGD for approval in this regard and awaiting for further development.	No
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building work completed.	Not Mentioned
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	No
12	Wayanad	SBI	05.04.2005	50 cents of land allotted for the RSETI is behind the Block Panchayat Office, Sulthan Bathery. The approach Road to the plot is not yet demarcated by the BDO even if we requested many times. So case is referred to SDR and SBI LHO Trivandrum.	Not Mentioned
13	Kannur	Syndicate Bank	07.12.1985	Construction of Building completed and we are functioning in new premises with effect from 01.02.2011.	Yes Rs. 97.18 lakhs
14	Kasaragod	Andhra	18.05.2003		Building construction grant (First Instalment)