

8.36. PROGRESS REPORT ON WORKING OF RSETIs AS AT DEC 2018

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	Land allotted by state Govt. Possession taken for the plot. Request for corporation permit submitted. Corporation raised objections regarding width of approach road. Still pending with Corporation of Trivandrum.	Yes . Rs.5000000/- on 2013
2	Kollam	Syndicate Bank	27.01.2004	65 cents of land at ETC campus Kottarakkara allotted.compound wall completed.building plan is in process	Yes, 1 croresanctioned. 1 st installment of Rs. 50 lakh availed
3	Pathanamthitta	SBI	31.12.2009	New proposal for allotment of land from Elanthoor Block Panchayath. Land inspected by officials from bank, LDM, RSETI Director and CPWD Chief Engineer. Survey of the land conducted. But Government has rejected the proposal and asked to initiate steps for getting the land under lease	Yes. Availed at Head Office
4	Alappuzha	SBI	21.03.2010	50 cents of land has been allotted by LSGD Dept.No.GO(RT No.3088/2010 dated 20/09/2010 & 2776/2009) and demarked at Aryad Block Panchayath office compound . MoRD has allotted Rs.1 crore for construction of RSETI building .However as per MoRD guidelines 8000.sq.feet building with residential facility has to be constructed .Hence the construction cost will be approximately 3 crores .The matter has been taken up with our Corporate Centre , Mumbai for their approval .Copy of their communication dated 02.01.2018 is obtained from LHO and kept on record.	Not received. Infra structures grant Rs.50, 00,000/- received in 2010.
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department. Meanwhile, due to non handing over of the site, CPWD has returned the work tender awarded to them. .	Yes
6	Idukki	Union Bank of India	10.10.2008	The land offered by the Block Panchayat is under the ownership of Department of Revenue, Govt. of Kerala. So need to find another land for the building construction.	Yes.Rs.50,00,000/- credited to our A/c on 30.07.2010. Not yet availed
7	Emakulam	Union Bank of India	02.10.2004	Building Construction over.inaguration done 05.05.2018	Yes. October 2009
8	Thrissur	Canara Bank	27.02.2009	Building completed	
9	Palakkad	Canara Bank	23.03.2010	Land identified at Kuzhalmannam Grama Panchayath and the Board Meeting of Panchayath has approved to hand over 50 cents of Lands to Construct RSETI Building. Panchayath has submitted the proposal to LSGD in this regard awaiting for further development.	No
10	Malappuram	Canara Bank	05.04.1991	Own land and old campus. New building work completed	Not Mentioned
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	No
12	Wayanad	SBI	05.04.2005	50 cents of land allotted for the RSETI is behind the Block Panchayat Office, SulthanBathery. The approach Road to the plot is not yet demarcated by the BDO even if we requested many times.So case is referred to SDR and SBI LHO Trivndrum.	Rs 10 L In Oct.2009, Rs 40 L in April 2011
13	Kannur	Syndicate Bank	07.12.1985	Construction of Building completed and we are functioning in new premises with effect from 01.02.2011 .	Yes Rs. 97.18 lakhs
14	Kasaragod	Andhra Bank	18.05.2003	We have 1.5 acres of land owned by us in Bellikoth village and plans for the construction of the first floor is pending sanction from Head office Hyderabad. We are conducting majority of the courses at the existing building measuring around 7500 square feet.	