

7.49. PROGRESS REPORT ON WORKING OF RSETIs IN THE STATE AS AT MARCH 2013

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
1	Trivandrum	IOB	26.08.2009	IOB Board has approved total funding of Rs 325.40 laks (including the Govt grant of Rs 100 lakhs) for building construction. Work handed over to CPWD, Trivandrum. Soil test by Coll of Engg over. Tentative approval of building (Permit) obtained from Trivandrum Corporation. Work on calling tendering on	Rs. 39.36 lakhs released so far towards construction of permanent premises
2	Kollam	Syndicate Bank	27.01.2004	22 cents of land identified for setting up RSETI. The place was erstwhile functioning as Anchalumoodu Block. The Commissioner for Rural Development has submitted their recommendations to Government. Waiting for the Government Order.	Rs. 1 crore released. First Instalment of Rs. 50 lakhs availed on 11.09.2009
3	Pathanamthitta	SBT	31.12.2009	Land allotted on 28.03.2012	Availed at HO - Rs. 50 lakhs
4	Alappuzha	SBT	21.03.2010	50 cents allotted and demarked at Aryad Block Panchayat. Building Permit from Mannancherry Panchayath obtained on 11.06.2012. Proceedings started for construction. Building tender invited.	Rs. 50 lakhs
5	Kottayam	SBT	22.03.2010	50 cents of land has been allotted and taken possession in the Pallom block panchayath premises. The trees have to be cut and removed with the approval of forest department	Rs. 50 lakhs on 11.09.2009
6	Idukki	Union Bank of India	10.10.2008	The land allotted has been demarcated and the MOU has been signed on 10.02.2012 at the chamber of the Commissioner of Rural Development, Trivandrum along with the Secretary District Panchayat and Deputy General Manager, Union Bank of India. The papers have been forwarded to Higher officials for further action in this matter. Paper advertisement given calling for eligible architects.	Rs. 48.95 lakhs credited to account on 30.07.2010. Amount not yet availed
7	Ernakulam	Union Bank of India	02.10.2004	Revised MoU executed for 50 cents of land as per Govt. guidelines on 10.02.2012. Banks empanelled Architect prepared a draft plan with estimate and submitted same to Central Office through NRO, EKM. Regional Office has taken necessary steps to start initial formalities and have advertised in leading local News paper calling for Project Architect.	1st instalment of Rs. 50 lakhs less TDS = Rs.48.95 lakhs received on 11.09.2009

7.49. PROGRESS REPORT ON WORKING OF RSETIs IN THE STATE AS AT MARCH 2013

Sl. No.	District	Sponsor Bank	Date of Establishment	Land Allotment Position	NIRD Grant Details
8	Thrissur	Canara Bank	27.02.2009	MOU has been executed on 26.02.2011. 50 cents of land has been demarcated and possession is handed over to the Institute. Process of short listing of Architect has been done. The Building Plan & Estimate are approved. Tender process also over. Will be starting during this month	Rs. 1 crore
9	Palakkad	Canara Bank	23.03.2010	Land Identified but not allotted. LDM visited Parali Grama Panchayath and requested them to again pass a resolution in this regard to handover the land for CBRSETI building construction.	Not availed.
10	Malappuram	Canara Bank	1992	Building plan and estimate already submitted to Controlling Office and awaiting sanction.	Rs. 29.37 lakhs availed on 29.07.2009
11	Kozhikode	Canara Bank	24.03.2010	Land not yet allotted.	Not availed.
12	Wayanad	SBT	05.04.2005	Construction of building yet to commence pending approval for cutting trees planted by social forestry dept. Kalpetta	Rs. 10 lakhs during October 2009. Rs. 40 lakhs during April 2011.
13	Kannur	Syndicate Bank	07.12.1985	Building completed and functioning in the new building from 01.02.2011 onwards	Rs. 291.55 lakhs sanctioned by MORD, GOI for 3 institutes viz. RUDSETI Nelmangala, Kannapuram and Gaziabad. Out of which a portion of made available.
14	Kasaragod	Andhra Bank	18.05.2003	Paper advertisement has given for empanelment of consultant, unfortunately nobody applied. Efforts are being taken towards that direction.	Rs.48.95 lakhs availed during March 2010

7.50. RSETI - TRAINING PROGRAMMES CONDUCTED DURING 2012-13 AS AT MARCH 2013

Sl. No.	District	No. of Programmes	No. of Beneficiaries	Of which				No.of Beneficiaries settled	Details of loan availed (Rs. in lakhs)
				SC	ST	Women	BPL		
1	Trivandrum	29	844	142	2	667	372	621	0.00
2	Kollam	31	946	109	1	916	884	519	312.00
3	Pathanamthitta	37	1253	177	10	1199	324	584	0.00
4	Alappuzha	24	692	61	4	680	306	711	310.90
5	Kottayam	18	580	71	7	407	228	434	0.00
6	Idukki	17	474	41	7	351	199	491	0.00
7	Ernakulam	24	746	78	6	426	235	608	188.53
8	Thrissur	24	950	98	4	935	315	973	37.00
9	Palakkad	27	723	78	15	686	183	292	30.30
10	Malappuram	30	532	111	41	587	39	532	137.67
11	Kozhikkode	27	1008	95	38	657	238	718	91.21
12	Wayanad	17	537	43	32	387	249	491	0.00
13	Kannur	30	911	44	8	461	267	185	558.48
14	Kasaragod	31	696	80	44	484	372	416	308.90
Total		366	10892	1228	219	8843	4211	7575	1974.99